

Compunetix Bridge Alarm Monitor Installation Verification Checklist

w
w
w
.
c
o
m
p
u
n
e
t
i
x
.
c
o
m

Date: _____ Customer Name: _____

Installation Location: _____

Shop Order/Work
Order: _____

Installation Engineer: _____

Installation Engineer
Signature: _____

Installation Pictures taken (unless prohibited by customer)

System Components

The customer's system consists of the following components:

Required Test Equipment

- CONTEX Summit or Summit Olympus system with working circuits
- Bridge Alarm Monitor (BAM)

w
w
w
.
c
o
m
p
u
n
e
t
i
x
.
c
o
m

Installation Test Procedures

FEATURE	RESULT
1 BAM	
<p>1.1 Minor Alarms</p> <p>Configure BAM to report MINOR alarms. Generate a MAJOR and a MINOR alarm. Verify that BAM only sends an email for the MINOR alarm. Verify that alarm details.</p> <p>Comments:</p>	<input type="checkbox"/> Pass <input type="checkbox"/> Fail
<p>1.2 Major Alarms</p> <p>Configure BAM to report MAJOR alarms. Generate a MAJOR and a MINOR alarm. Verify that BAM only sends an email for the MAJOR alarm. Verify that alarm details.</p> <p>Comments:</p>	<input type="checkbox"/> Pass <input type="checkbox"/> Fail
<p>1.3 No Connectivity</p> <p>Configure BAM to report MAJOR and MINOR alarms. Disconnect BAM Generate MAJOR and MINOR alarms. Verify that no emails are generated. Verify alarm details.</p> <p>Comments:</p>	<input type="checkbox"/> Pass <input type="checkbox"/> Fail

w w w . c o m p u n e t i x . c o m

1.4 Major and Minor Alarms

Configure BAM to report MAJOR and MINOR alarms. Connect BAM.

Generate MAJOR and MINOR alarms.

Verify that emails are generated for both MAJOR and MINOR alarms.

Verify the alarm details.

Comments:

Pass

Fail